

## **Appendix D: Risk Register**

The Risk Register is transmitted as a separate file (Appendix D-Aug 2011 Risk Register.pdf).

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package | FTA Risk Category   | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|------------------|---------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 1          | 90       | Project Wide     | Market              | Escalation may be higher than projected.   |   | 1                  | 5               | 0                  | 2.5                   | 2.5               |
| 10         | 20.07    | Project Wide     | Design              | Elevator design criteria presented to the public is unacceptable and results in additional elevators.  |   | 1                  | 5               | 1                  | 3                     | 3                 |
| 100        | 10.04    | Airport Guideway | Requirements        | This portion of the alignment crosses over Ceded land which may cause a shift of the alignment.  | According to ceded land requirements, ceded land is allowed to be used for public purpose. Will be resolved by FD.      | 2                  | 3               | 4                  | 7                     | 7                 |
| 101        | 60.01    | Right of Way     | Design              | Slight change in alignment could cause changes in required ROW which has not been included in estimate, schedule or EIS. (Depending on changes property needs could increase or decrease.) | Outstanding since design is not complete.   | 2                  | 4               | 3                  | 7                     | 7                 |
| 102        | 40.03    | Airport Stations | Geotech/Early Const | Gas station at Lagoon Drive Station entrance may have contaminated material and could result in additional costs.  | Once acquisition of property begins, a Phase I study will be done which will determine if a Phase II study is required. | 3                  | 1               | 0                  | 1.5                   | 1.5               |
| 103        | 40.03    | Airport Guideway | Geotech/Early Const | Discovery of unexploded munitions disrupts construction.   |   | 1                  | 2               | 1                  | 1.5                   | 1.5               |
| 104        | 10.04    | Airport Guideway | Design              | Staging, schedule and cost may be greater than assumed for the Keehi interchange.  |   | 2                  | 3               | 0                  | 3                     | 3                 |
| 105        | 40.02    | Airport Guideway | Geotech/Early Const | Unforeseen Federal and/or Military cables or fuel lines may result in alignment relocation or costly column span.  |   | 2                  | 3               | 2                  | 5                     | 5                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10 >> 50%      | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K >> \$1M | \$1M >> \$3M | \$3M >> \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 >> 3 Mths    | 3 >> 6 Mths  | 6 >> 12 Mths  | > 12 Mths       |
| Rating      | < = 3    | 3.1-9.49       |              | > = 9.5       |                 |

| Current ID | SCC Code | Contract Package     | FTA Risk Category   | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|----------------------|---------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 106        | 10.04    | Airport Guideway     | Requirements        | The guideway has a high skew with respect to the roads in the area of the inter island terminal parking access ramp and the Paiea underpass connecting with Aolele which may require special structures. |   | 1                  | 1               | 0                  | 0.5                   | 0.5               |
| 107        | 10.08    | Airport Guideway     | Construction        | Segment routes may suffer settlement and general damage (including utilities) to surface due to excessive loads and require replacement and or re-surfacing.   |   | 2                  | 2               | 0                  | 2                     | 2                 |
| 108        | 10.04    | City Center Guideway | Requirements        | Alignment passes near a Federal building, which may raise homeland security concerns and results in additional design and cost.  | TVA completed and issue is still outstanding. Environ/Safety group met with GSA, the judges, etc. on Aug. 10th. | 5                  | 2               | 0                  | 5                     | 5                 |
| 109        | 60.01    | Right of Way         | Design              | Slight change in alignment could cause changes in required ROW, which has not been included in estimate, schedule, or EIS. (Depending on changes, property needs could increase or decrease).            | Outstanding since design is not complete.   | 3                  | 4               | 2                  | 9                     | 9                 |
| 11         | 40.02    | Project Wide         | TCC                 | There may be insufficient utility company resources available to meet the design, approvals, and/or construction schedule. (Public Utilities - water, sewer, storm drain)                                |   | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 110        | 60.01    | Right of Way         | Design              | Kaka'ako Station currently requires partial demolition which has yet to be discussed with owner and may result in additional costs and delays.   | Outstanding since design is not complete.   | 2                  | 3               | 0                  | 3                     | 3                 |
| 111        | 40.03    | City Center Guideway | Geotech/Early Const | Nimitz Highway (1 mile) known to be contaminated from old fuel line leaks and utility excavations may lead to significant volumes of excavated soil.   |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)  | Very High (4) | Significant (5) |
|-------------|----------|-------------|-----------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%     | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1M | \$1M<\$3M | \$3M<\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1<3 Mths    | 3<6 Mths  | 6<12 Mths     | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |           | >=9.5         |                 |

| Current ID | SCC Code | Contract Package     | FTA Risk Category   | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|----------------------|---------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 112        | 40.04    | City Center Guideway | NEPA                | If numerous iwi are found constituting a burial ground, the location could be eligible for inclusion in the National Register of Historic Places, which could require realignment of guideway.                       |  | 1                  | 5               | 5                  | 5                     | 5                 |
| 113        | 40.02    | City Center Guideway | Requirements        | Halekauwila Street has very limited space, and if additional relocation is identified from what is currently planned, either rerouting or additional ROW may be required.  |  | 2                  | 3               | 4                  | 7                     | 7                 |
| 114        | 40.02    | City Center Guideway | Design              | Fuel line at proposed alignment on Nimitz Highway may require alternative design solution.   |  | 2                  | 1               | 2                  | 3                     | 3                 |
| 115        | 40.02    | City Center Guideway | Geotech/Early Const | Unforeseen Federal and/or Military cables or fuel lines may result in alignment relocation or costly column span.  |  | 2                  | 3               | 4                  | 7                     | 7                 |
| 116        | 40.02    | City Center Guideway | Design              | Assumption is water mains will be relocated around columns by addition of bends; this may not be allowed by BWS.   | Quantity of impacts will not be known until final design. City standard is 5' and BWS is 10'. There is limited space available to relocate all utilities as expected by BWS and there will most likely need to be some negotiations. | 5                  | 3               | 2                  | 12.5                  | 12.5              |
| 117        | 40.02    | City Center Guideway | Design              | The relocation of the 138 kv overhead power lines may require new lines erected to provide redundancy during the 'outage.' (Temporary diversion of the 138kV line may be required if grid capacity is insufficient.) | 138kV issue will not be reviewed until CC Final Designer is on board.  | 3                  | 4               | 1                  | 7.5                   | 7.5               |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      | > =9.5      |               |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 118        | 10.08    | City Center Guideway                  | Construction      | Segment routes may suffer settlement and general damage (including utilities) to surface due to excessive construction equipment loads and require replacement and or re-surfacing. |  | 5                  | 4               | 0                  | 10                    | 10                |
| 119        | 40.08    | City Center Guideway                  | Construction      | Access to Honolulu Community College may be restricted by construction and noise levels may need to be mitigated while school is in session.  |  | 3                  | 2               | 0                  | 3                     | 3                 |
| 11a        | 40.02    | West Oahu/Farrington Highway Guideway | Design            | There may be insufficient Utility company resources available to meet the design, approvals, and/or construction schedule. (Public Utilities - water, sewer, storm drain)           |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 11b        | 40.02    | Kamehameha Highway Guideway           | Design            | There may be insufficient Utility company resources available to meet the design, approvals and/or construction schedule. (Public Utilities - water, sewer, storm drain)            |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 11d        | 40.02    | Airport Guideway                      | TCC               | There may be insufficient utility company resources available to meet the design, approvals, and/or construction schedule. (Public Utilities - water, sewer, storm drain)           | HECO does not have the resources for construction. BWS also does not have the required resources at this time. | 3                  | 3               | 2                  | 7.5                   |                   |
| 11e        | 40.02    | City Center Guideway                  | TCC               | There may be insufficient utility company resources available to meet the design, approvals, and/or construction schedule. (Public Utilities - water, sewer, storm drain)           | HECO does not have the resources for construction. BWS also does not have the required resources at this time. | 3                  | 3               | 2                  | 7.5                   |                   |
| 12         | 40.02    | Project Wide                          | TCC               | More fiber optic cable lines than estimated may need to be relocated (number and type of cables in ducts to be relocated not known).  | No more information available at this time.  | 4                  | 3               | 2                  | 10                    | 10                |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      |             |               | > =9.5          |

| Current ID | SCC Code | Contract Package     | FTA Risk Category | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|----------------------|-------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 120        | 20.02    | City Center Stations | Requirements      | Redesign of station access for Downtown Station may be required due to objections.   |   | 1                  | 3               | 3                  | 3                     | 3                 |
| 121        | 40.08    | City Center Guideway | Requirements      | This area contains a major bus interface and access to the parking structure of Ala Moana Center. Traffic impacts must be mitigated, and bus operations must be continued. |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 122        | 60.01    | Right of Way         | Design            | Kapalama Entrance may be a concern due to proximity to adjacent ROW.   | Outstanding since design is not complete.   | 3                  | 1               | 2                  | 4.5                   | 4.5               |
| 123        | 60.01    | Right of Way         | Design            | Ala Moana Center Station has ROW issues that have yet to be discussed with owner and may result in additional costs and delays.  | Do not have everything finalized with the location and design of the Ala Moana station.   | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 124        | 40.04    | City Center Stations | Requirements      | Given that Downtown Station is in a historic district, community needs may cause additional costs and possible delays.   |   | 2                  | 2               | 0                  | 2                     | 2                 |
| 125        | 40.04    | City Center Stations | Requirements      | Given that Chinatown Station is in a historic district, community needs may cause additional costs and possible delays.  |   | 2                  | 2               | 0                  | 2                     | 2                 |
| 126        | 60.01    | Right of Way         | Requirements      | Properties at Pearl Highlands Station and Guideway may be more difficult than currently assumed, increasing costs and ROW schedule. (Banana Patch)                         | All offers for the properties at Pearl Highlands have been accepted, except for 1. Relocation is also currently going along well. | 3                  | 3               | 0                  | 4.5                   | 4.5               |
| 127        | 60.01    | Right of Way         | Requirements      | May need to buy property for Park and Ride at UH West Oahu.  | Still outstanding.  | 5                  | 3               | 0                  | 7.5                   | 7.5               |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 128        | 60.01    | Right of Way                          | Requirements        | Property required at UH currently assumes donation. However, there is a possibility that UH may require property to be bought.                                     | Still outstanding.   | 2                  | 3               | 0                  | 3                     | 3                 |
| 129        | 20.02    | Right of Way                          | Design              | Currently designed realignment of easement at West Loch Station has not been accepted by adjacent property owners and could result in design delays if unaccepted. | This property was acquired at the end of July. Risk is removed.                        |                    |                 |                    |                       | 1.5               |
| 12a        | 40.02    | West Oahu/Farrington Highway Guideway | Design              | More fiber optic cable lines (or other overhead lines) than estimated may be need to be relocated (number and type of cables in ducts to be relocated not known).  | WOFH has a change order in right now for fiber optics.                                 | 4                  | 3               | 1                  | 8                     | 8                 |
| 12b        | 40.02    | Kamehameha Highway Guideway           | Design              | More fiber optic cable lines than estimated may need to be relocated (number and type of cables in ducts to be relocated not known).                               |  | 2                  | 3               | 0                  | 3                     | 3                 |
| 12d        | 40.02    | Airport Guideway                      | Design              | More fiber optic cable lines than estimated may need to be relocated (number and type of cables in ducts to be relocated not known).                               | Utility contracts for Airport and CC are separate from guideway construction contract. | 3                  | 3               | 1                  | 6                     |                   |
| 12e        | 40.02    | City Center Guideway                  | Design              | More fiber optic cable lines than estimated may need to be relocated (number and type of cables in ducts to be relocated not known).                               | Utility contracts for Airport and CC are separate from guideway construction contract. | 4                  | 3               | 1                  | 8                     |                   |
| 13         | 40.02    | Project Wide                          | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.  |  | 4                  | 4               | 1                  | 10                    | 10                |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             |               | >= 9.5          |

| Current ID | SCC Code | Contract Package            | FTA Risk Category   | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------------|---------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 130        | 60.01    | Right of Way                | Design              | Relocation of business at W. Loch Station may take longer than anticipated. (Farrington Stations Group)  | Have made an offer at a substitute property for the business at W. Loch Station. | 1                  | 2               | 3                  | 2.5                   | 2.5               |
| 131        | 40.04    | Kamehameha Highway Stations | Geotech/Early Const | Extensive rain could, because of potential flooding of the work site, affect construction schedule at the Pearl Highlands Station area.                                  |  | 2                  | 2               | 1                  | 3                     | 3                 |
| 132        | 40.04    | West Oahu Stations          | Design              | Natural drainage at Ho'opili Station may need to be addressed by project if DR Horton development does not do it, which would result in additional costs to the project. |  | 5                  | 1               | 0                  | 2.5                   | 2.5               |
| 133        | 20.02    | West Oahu Stations          | Design              | East Kapolei Station design could change, based on hydraulic and geotech study, and additional costs may be incurred.  |  | 2                  | 3               | 1                  | 4                     | 4                 |
| 134        | 20.02    | Farrington Highway Stations | Design              | Waipahu Station is located in the floodplain and the design has yet to be approved by DPP, which could result in a delay due to redesign.                                |  | 5                  | 2               | 1                  | 7.5                   | 7.5               |
| 135        | 20.02    | West Oahu Stations          | Design              | UH West Oahu Station design could change, based on hydraulic and geotech study, and additional costs may be incurred.  |  | 2                  | 3               | 1                  | 4                     | 4                 |
| 136        | 20.02    | Farrington Highway Stations | Design              | Systems interfaces at Farrington stations may result in claims delay by Station designer.  |  | 4                  | 1               | 2                  | 6                     | 6                 |



# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category   | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|---------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 137        | 20.02    | West Oahu Stations                      | Requirements        | Current assumption is that developer adjacent to UH West O'ahu Station will build a roadway bridge and road to access the parking lot and bus transfer facility. If they do not build this, it will result in additional costs to project. |  | 3                  | 4               | 0                  | 6                     | 6                 |
| 138        | 50       | Core Systems Contract                   | Market              | Core Systems Contract may require rebid based on DCCA's decision, which is expected by mid August 2011.  | Risk has been deleted. Protest was denied by the City, which resulted in the contractor's appealing to DCCA. DCCA denied the appeals submitted by both Bombardier (Aug. 5) and Sumitomo (Aug. 15).               |                    |                 |                    |                       | 5                 |
| 139        | 40.04    | Project wide                            | NEPA                | AIS may delay City Center Guideway and ultimately project completion.  |  | 2                  | 4               | 3                  | 7                     | 7                 |
| 139a       | 40.04    | Airport Guideway                        | NEPA                | AIS may delay start of guideway construction and result in additional costs and schedule delays.   | Duration for the AIS of the Airport section is less than a year and is not on the critical path. Section is easier than the City Center section and AIS is not expected to impact Airport guideway construction. | 2                  | 3               | 2                  | 5                     |                   |
| 13a        | 40.02    | West Oahu/Farrington Highway Guideway   | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.  |  | 3                  | 3               | 1                  | 6                     | 6                 |
| 13b        | 40.02    | Maintenance & Storage Facility Contract | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.  | Nothing has been identified at this time. Cost has been reduced to less than \$250k and schedule impact is 0 months.   | 1                  | 1               | 0                  | 0.5                   | 1.5               |
| 13c        | 40.02    | Kamehameha Highway Guideway             | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.  |  | 3                  | 3               | 1                  | 6                     | 6                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% >= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K >= \$1M | \$1M >= \$3M | \$3M >= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 >= 3 Mths    | 3 >= 6 Mths  | 6 >= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              |               | >= 9.5          |

| Current ID | SCC Code | Contract Package     | FTA Risk Category   | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|----------------------|---------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 13d        | 40.02    | Airport Guideway     | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.   |   | 4                  | 3               | 1                  | 8                     |                   |
| 13e        | 40.02    | City Center Guideway | Geotech/Early Const | Old electrical and other utilities may contain asbestos which will require HAZMAT disposal.   |   | 4                  | 3               | 1                  | 8                     |                   |
| 14         | 40.02    | Project Wide         | Construction        | IF HDOT Use and Occupancy Agreement with utility owners is needed, it could delay utility relocations in the state ROW.   |   | 2                  | 3               | 3                  | 6                     | 6                 |
| 140        | 90       | Project wide         | Market              | Based on a recently passed bill , GET exemptions would be suspended and result in additional tax payments by contractors which have not been accounted for in estimate. | Suspension of extensions would go from Jan. 1, 2012 to June 30, 2015. Based on review, city lawyers believe if a contract was executed, signed or awarded by July 1, 2011, then the basic contract and any changes to that contract are grandfathered in. | 5                  | 5               | 0                  | 12.5                  | 12.5              |
| 140d       | 90       | Airport Guideway     | Market              | Based on a recently passed bill , GET exemptions would be suspended and result in additional tax payments by contractors which have not been accounted for in estimate. |   | 5                  | 5               | 0                  | 12.5                  |                   |
| 140e       | 90       | City Center Guideway | Market              | Based on a recently passed bill , GET exemptions would be suspended and result in additional tax payments by contractors which have not been accounted for in estimate. |   | 5                  | 5               | 0                  | 12.5                  |                   |
| 141        | 50       | Project Wide         | Design              | Fixed facilities contracts incur additional design costs due to NTP delay for CSC.  |   | 2                  | 3               | 2                  | 5                     | 5                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 142        | 10.04    | Project Wide                          | Design            | Pedestrian bridge clearance over HDOT ROW may need to be raised to meet HDOT minimum requirements (17.5') which would result in additional costs due to redesign of either the pedestrian bridge or guideway. | Change Control Board approved a process forward on July 19, 2011.   | 4                  | 3               | 1                  | 8                     | 8                 |
| 142a       | 10.04    | West Oahu/Farrington Highway Guideway | Design            | Pedestrian bridge clearance over HDOT ROW may need to be raised to meet HDOT minimum requirements (17.5') which would result in additional costs due to redesign of either the pedestrian bridge or guideway. |   | 4                  | 3               | 1                  | 8                     | 8                 |
| 142b       | 10.04    | Kamehameha Highway Guideway           | Design            | Pedestrian bridge clearance over HDOT ROW may need to be raised to meet HDOT minimum requirements (17.5') which would result in additional costs due to redesign of either the pedestrian bridge or guideway. | Only location that will require redesign is at Pearl Ridge. Currently reviewing design to determine what is needed.   | 4                  | 2               | 1                  | 6                     | 6                 |
| 143        | 60.01    | City Center Guideway                  | Requirements      | Inability to receive all required consents to enter to do archaeological investigation of interior buildings may cause delays to AIS.   | AIS for WOFH is done. AIS for KHG is complete. Issue in City Center is the numerous investigations that must be done in buildings, which require consent by the owner. If owner says no, will need to go to SHPD for an answer as to what to do. Currently mitigating the issue by working to acquire 6 properties that require AIS in interior building. | 2                  | 2               | 2                  | 4                     | 4                 |
| 144        | 90       | Project Wide                          | Construction      | Unforeseen special events not listed in SPs may cause delays to construction or add MOW costs.  | Upcoming event to be an issue would be APEC, which may result in limited construction activity due to security.   | 2                  | 3               | 1                  | 4                     |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package             | FTA Risk Category   | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|------------------------------|---------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 145        | 90       | Kamehameha Highway Guideway  | Design              | Delay to issue NTP results in claims for additional costs.  | Total delay is about 80 days. Expected NTP was April and received it in July. Currently awaiting schedule of milestones from Kiewit. Currently there is one station interface date that is a concern and may require an accelerated schedule or different means and method which would result in more cost. | 4                  | 2               | 2                  | 8                     |                   |
| 14a        | 40.02    | West Oahu/Farrington Highway | Construction        | IF HDOT Use and Occupancy Agreement with utility owners is needed, it could delay utility relocations in the state ROW.   |   | 2                  | 2               | 2                  | 4                     | 4                 |
| 14b        | 40.02    | Kamehameha Highway Guideway  | Construction        | IF HDOT Use and Occupancy Agreement with utility owners is needed, it could delay utility relocations in the state ROW.   |   | 1                  | 2               | 1                  | 1.5                   | 1.5               |
| 14d        | 40.02    | Airport Guideway             | Construction        | IF HDOT Use and Occupancy Agreement with utility owners is needed, it could delay utility relocations in the state ROW.   | Once WOFH and KHG are complete, the risk will be reduced for Airport and City Center sections.  | 2                  | 2               | 2                  | 4                     |                   |
| 14e        | 40.02    | City Center Guideway         | Construction        | IF HDOT Use and Occupancy Agreement with utility owners is needed, it could delay utility relocations in the state ROW.   | Once WOFH and KHG are complete, the risk will be reduced for Airport and City Center sections.  | 2                  | 2               | 2                  | 4                     |                   |
| 15         | 40.02    | Project Wide                 | Geotech/Early Const | The Contractor may sever one or more utilities during construction resulting in a stoppage of work and impacting not only itself, but other concurrent contractors. | Probability reduced from 50% to 25% due to the preventative measures that are taken prior to construction.  | 2                  | 2               | 1                  | 3                     | 4.5               |
| 15d        | 40.02    | Airport Guideway             | Geotech/Early Const | The Contractor may sever one or more utilities during construction resulting in a stoppage of work and impacting not only itself, but other concurrent contractors. | Contractors need to do one call prior to start of digging, which reduces the probability of the risk occurring.   | 2                  | 2               | 1                  | 3                     |                   |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% >> 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K >> \$1M | \$1M >> \$3M | \$3M >> \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 >> 3 Mths    | 3 >> 6 Mths  | 6 >> 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 15e        | 40.02    | City Center Guideway                  | Geotech/Early Const | The Contractor may sever one or more utilities during construction resulting in a stoppage of work and impacting not only itself, but other concurrent contractors. | Contractors need to do one call prior to start of digging, which reduces the probability of the risk occurring.  | 2                  | 2               | 1                  | 3                     |                   |
| 16         | 40.02    | Project Wide                          | Requirements        | Agreements with all utility owners are not yet in place, and subsequent agreements may expose the City to unforeseen costs and schedule impacts.                    | As process goes on with WOFH, agreements should become easier to obtain for other sections. HECO is the most critical in getting an agreement. WOFH is still working to get an agreement in place for them to do HECO's work.        | 3                  | 4               | 3                  | 10.5                  | 10.5              |
| 16a        | 40.02    | West Oahu/Farrington Highway Guideway | Requirements        | Agreements with all utility owners are not yet in place, and subsequent agreements may expose the City to unforeseen costs and schedule impacts.                    | Have most agreements for design. The only agreements received for construction are with the gas and fuel lines at WOFH. The relocations for these started mid-August. There are a total of 9 different companies to coordinate with. | 4                  | 3               | 2                  | 10                    | 10                |
| 16c        | 40.02    | Kamehameha Highway Guideway           | Requirements        | Agreements with all utility owners are not yet in place, and subsequent agreements may expose the City to unforeseen costs and schedule impacts.                    |  | 2                  | 3               | 2                  | 5                     | 5                 |
| 16d        | 40.02    | Airport Guideway                      | Requirements        | Agreements with all utility owners are not yet in place, and subsequent agreements may expose the City to unforeseen costs and schedule impacts.                    |  | 2                  | 2               | 2                  | 4                     |                   |
| 16e        | 40.02    | City Center Guideway                  | Requirements        | Agreements with all utility owners are not yet in place, and subsequent agreements may expose the City to unforeseen costs and schedule impacts.                    |  | 2                  | 2               | 2                  | 4                     |                   |
| 17         | 40.02    | Project Wide                          | Requirements        | Current assumption that new utilities can be carried in, along, under existing bridge structures may not be allowed.  |  | 1                  | 3               | 0                  | 1.5                   | 1.5               |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 17b        | 40.02    | Kamehameha Highway Guideway           | Requirements      | Current assumption that new utilities can be carried in, along, under existing bridge structures may not be allowed. |   | 1                  | 3               | 0                  | 1.5                   | 1.5               |
| 17d        | 40.02    | Airport Guideway                      | Requirements      | Current assumption that new utilities can be carried in, along, under existing bridge structures may not be allowed. |   | 1                  | 2               | 0                  | 1                     |                   |
| 17e        | 40.02    | City Center Guideway                  | Requirements      | Current assumption that new utilities can be carried in, along, under existing bridge structures may not be allowed. |   | 1                  | 2               | 0                  | 1                     |                   |
| 18         | 40.02    | Project Wide                          | Requirements      | Ongoing/upcoming city and or state projects may require modifications to utility relocation designs.                 | Widening of Farrington Highway is currently being planned.  | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 18a        | 40.02    | West Oahu/Farrington Highway          | Requirements      | Ongoing/upcoming city and or state projects may require modifications to utility relocation designs.                 | Widening of Farrington Highway is currently being planned and will most likely require additional Project coordination. | 4                  | 2               | 2                  | 8                     | 8                 |
| 18d        | 40.02    | Airport Guideway                      | Requirements      | Ongoing/upcoming city and or state projects may require modifications to utility relocation designs.                 | Airport FD to be complete by early 2013.  | 2                  | 2               | 2                  | 4                     |                   |
| 18e        | 40.02    | City Center Guideway                  | Requirements      | Ongoing/upcoming city and or state projects may require modifications to utility relocation designs.                 | Start of CC design is still a year out.   | 2                  | 2               | 2                  | 4                     |                   |
| 1a         | 90       | West Oahu/Farrington Highway Guideway | Market            | Escalation may be higher than projected.   |   | 3                  | 4               | 0                  | 6                     | 6                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% > 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K > \$1M | \$1M > \$3M | \$3M > \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 > 3 Mths    | 3 > 6 Mths  | 6 > 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package            | FTA Risk Category   | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------------|---------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 1b         | 90       | Kamehameha Highway Guideway | Market              | Escalation may be higher than projected. - Steel, Concrete and Asphalt.   |  | 3                  | 4               | 0                  | 6                     | 6                 |
| 1d         | 90       | Airport Guideway            | Market              | Escalation may be higher than projected.  | Risk subdivided from Project wide and scored at contract level.  | 1                  | 5               | 0                  | 2.5                   |                   |
| 1e         | 90       | City Center Guideway        | Market              | Escalation may be higher than projected.  | Risk subdivided from Project wide and scored at contract level.  | 1                  | 5               | 0                  | 2.5                   |                   |
| 2          | 10.04    | Project Wide                | NEPA                | Discovery of unanticipated archeological resources could result in construction delay and/or design modification to relocate columns and foundations. |  | 1                  | 5               | 4                  | 4.5                   | 4.5               |
| 21         | 40.02    | Project Wide                | Design              | The traffic management plan approval may compromise the utility relocation schedule.  | It is on contractor for DB but there are concerns with whose jurisdiction it is.                                     | 2                  | 3               | 3                  | 6                     | 6                 |
| 21d        | 40.02    | Airport Guideway            | Design              | The traffic management plan approval may compromise the utility relocation schedule.  | Airport Section needs approval by HDOT. Designers will do TMP.   | 2                  | 2               | 2                  | 4                     |                   |
| 21e        | 40.02    | City Center Guideway        | Design              | The traffic management plan approval may compromise the utility relocation schedule.  | City controlled streets need coordination with DTW. There will be less coordination with HDOT. Designer will do TMP. | 2                  | 2               | 2                  | 4                     |                   |
| 22         | 40.03    | Project Wide                | Geotech/Early Const | Excavated materials may be classed as hazardous and require special disposal.   |  | 2                  | 3               | 1                  | 4                     | 4                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      | >= 9.5      |               |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 22a        | 40.03    | West Oahu/Farrington Highway Guideway | Geotech/Early Const | Excavated materials may be classified as hazardous and require special disposal.  |   | 2                  | 3               | 1                  | 4                     | 4                 |
| 22b        | 40.03    | Kamehameha Highway Guideway           | Geotech/Early Const | Excavated materials may be classified as hazardous and require special disposal.  | Draft RFP1 will be released by end of August for on call haz material disposal contractor.                                | 1                  | 3               | 1                  | 2                     | 2                 |
| 22d        | 40.03    | Airport Guideway                      | Geotech/Early Const | Excavated materials may be classed as hazardous and require special disposal.   |   | 2                  | 3               | 1                  | 4                     |                   |
| 22e        | 40.03    | City Center Guideway                  | Geotech/Early Const | Excavated materials may be classed as hazardous and require special disposal.   |   | 2                  | 3               | 1                  | 4                     |                   |
| 24         | 40.04    | Project Wide                          | Design              | City is unable to process the potential comments from Section 106 Consulting Parties in a timely manner and are not in compliance with the Programmatic Agreement (PA) which could cause delays to the Project. | Have been doing well with the consulting parties and 2 that were originally opponents to rail have now become proponents. | 1                  | 1               | 2                  | 1.5                   | 1.5               |
| 25         | 40.04    | Project Wide                          | NEPA                | Specific burial treatment plan needed if iwi are uncovered and may remain uncertain until iwi are found and may result in project delays.   |   | 1                  | 2               | 3                  | 2.5                   | 2.5               |
| 25d        | 40.04    | Airport Guideway                      | NEPA                | Specific burial treatment plan needed if iwi are uncovered and may remain uncertain until iwi are found and may result in project delays.   |   | 1                  | 2               | 3                  | 2.5                   |                   |
| 25e        | 40.04    | City Center Guideway                  | NEPA                | Specific burial treatment plan needed if iwi are uncovered and may remain uncertain until iwi are found and may result in project delays.   |   | 1                  | 2               | 3                  | 2.5                   |                   |



# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 26         | 40.04    | Project Wide                            | NEPA              | For the Clean Water Act, the City expects to get a 404 Nationwide Permit but, depending on the Contractors' changes, they may be required to get an individual permit, which could cause delays to the Project. |   | 1                  | 5               | 5                  | 5                     | 5                 |
| 28         | 40.04    | Project Wide                            | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State.  | Right now everything is urgent for WOFH, KHG, MSF, and CC AIS. HDOH does noise permits and are holding us up. NPDES, we have 50+ Permits we asked to have the number lowered and it expedited. They refused but have 1 dedicated staff member to look at all permits. First one that was done was sent back with numerous markups. A critical permit is needed for Leeward Community College - PRU (Land use permit). | 5                  | 3               | 2                  | 12.5                  | 10                |
| 28a        | 40.04    | West Oahu/Farrington Highway Guideway   | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State.  | Should have 401 and 404 in hand, but do not. Right now everything is urgent for WOFH, KHG, MSF, and CC AIS. HDOH does noise permits and are holding us up. NPDES, we have 50 + Permits we asked to have the number lowered and it expedited. They refused but have 1 dedicated staff member to look at all permits. First one that was done was sent back with numerous markups.                                      | 4                  | 3               | 2                  | 10                    | 6                 |
| 28b        | 40.04    | Maintenance & Storage Facility Contract | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State.  |   | 2                  | 2               | 1                  | 3                     | 3                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% > 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K > \$1M | \$1M > \$3M | \$3M > \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 > 3 Mths    | 3 > 6 Mths  | 6 > 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      | >= 9.5      |               |                 |

| Current ID | SCC Code | Contract Package             | FTA Risk Category | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|------------------------------|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 28c        | 40.04    | Kamehameha Highway Guideway  | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State.             |  | 2                  | 2               | 2                  | 4                     | 4                 |
| 28d        | 40.04    | Airport Guideway             | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State, etc.        | Issues with permits and approvals have already arisen with both WOFH and KHG sections. | 5                  | 2               | 2                  | 10                    |                   |
| 28e        | 40.04    | City Center Guideway         | Requirements      | Permits and approvals by other agencies may not be provided in a timely manner and delay the project - FAA, FHWA, Navy, DLNR, USACE, City and State, etc.        | Issues with permits and approvals have already arisen with both WOFH and KHG sections. | 5                  | 2               | 2                  | 10                    |                   |
| 29         | 40.04    | Project Wide                 | Design            | Code changes may result in longer spans over water courses to avoid interference with flood basin, additional flood storage capacity, regrading, or combination. |  | 1                  | 3               | 0                  | 1.5                   | 1.5               |
| 29a        | 40.04    | West Oahu/Farrington Highway | Design            | Code changes may result in longer spans over water courses to avoid interference with flood basin, additional flood storage capacity, regrading, or combination. |  | 1                  | 3               | 0                  | 1.5                   | 1.5               |
| 29b        | 40.04    | Kamehameha Highway Guideway  | Design            | Code changes may result in longer spans over water courses to avoid interference with flood basin, additional flood storage capacity, regrading, or combination. |  | 1                  | 3               | 0                  | 1.5                   | 1.5               |
| 29d        | 40.04    | Airport Guideway             | Design            | Code changes may result in longer spans over water courses to avoid interference with flood basin, additional flood storage capacity, regrading, or combination. | Could involve 404 and DPP.   | 1                  | 3               | 0                  | 1.5                   |                   |
| 29e        | 40.04    | City Center Guideway         | Design            | Code changes may result in longer spans over water courses to avoid interference with flood basin, additional flood storage capacity, regrading, or combination. | Could involve 404 and DPP.   | 1                  | 3               | 0                  | 1.5                   |                   |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% << 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K << \$1M | \$1M << \$3M | \$3M << \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 << 3 Mths    | 3 << 6 Mths  | 6 << 12 Mths  | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49       | > =9.5       |               |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments                      | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 2a         | 10.04    | West Oahu/Farrington Highway            | NEPA              | Discovery of unanticipated archeological findings could result in construction delay and/or design modification to relocate columns and foundations.                                 |  | 1                  | 4               | 3                  | 3.5                   | 3.5               |
| 2b         | 10.04    | Maintenance & Storage Facility Contract | NEPA              | Discovery of unanticipated archeological findings could result in construction delay and/or design modification to foundations.  |  | 1                  | 2               | 3                  | 2.5                   | 2.5               |
| 2c         | 10.04    | Kamehameha Highway Guideway             | NEPA              | Discovery of unanticipated archeological findings could result in construction delay and/or design modification to relocate columns and foundations.                                 |  | 1                  | 3               | 3                  | 3                     | 3                 |
| 2d         | 10.04    | Airport Guideway                        | NEPA              | Discovery of unanticipated archeological findings could result in construction delay and/or design modification to relocate columns and foundations.                                 |  | 1                  | 3               | 3                  | 3                     | 3                 |
| 2e         | 10.04    | City Center Guideway                    | NEPA              | Discovery of unanticipated archeological findings could result in construction delay and/or design modification to relocate columns and foundations.                                 | Excavation is not required for all column locations. | 1                  | 3               | 3                  | 3                     | 3                 |
| 3          | 10.04    | Project Wide                            | Design            | HDOT reviews of Interstate Crossings are not provided in a timely manner and delay the project. (WOFH, Kamehameha, and Airport Guideway Segments).                                   |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 30         | 40.04    | Project Wide                            | NEPA              | Revision to current environmental documentation to incorporate any change in the project or identified scope not specifically covered in the EIS delays project and increases costs. |  | 3                  | 3               | 3                  | 9                     | 9                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      | > =9.5      |               |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 31         | 40.04    | Project Wide                          | NEPA              | Environmental documents may be required due to scope changes that may not be covered in the FEIS and may cause delays to the project. (Particularly the Casting Yard)   | Decision is still pending regarding the casting yard. This risk would also be applicable to Airport and CC in regards to other possible locations for casting yard.  | 5                  | 5               | 3                  | 20                    | 20                |
| 31a        | 40.04    | West Oahu/Farrington Highway Guideway | NEPA              | Environmental documents may be required due to scope changes that may not be covered in the FEIS and may cause delays to the project. (Particularly the Casting Yard)   | Issue is still ongoing. Kiewit to provide the required documentation for the sites they have located (Grace and Harbors Point) along with other identified sites that were considered not an option. Once received, the documents will then be forwarded on to the FTA for further review. | 5                  | 5               | 4                  | 22.5                  | 22.5              |
| 31b        | 40.04    | Kamehameha Highway Guideway           | NEPA              | Environmental documents may be required due to scope changes that may not be covered in the FEIS and may cause delays to the project. (Particularly the Casting Yard)   | Decision is still pending regarding the Casting Yard. KHG's proposal states that it will use the same area as the casting yard for WOFH.   | 5                  | 4               | 1                  | 12.5                  | 12.5              |
| 31d        | 40.04    | Airport Guideway                      | NEPA              | Environmental documents may be required due to scope changes that may not be covered in the FEIS and may cause delays to the project.   | Final Design has not yet started. At this time, it is unknown what changes may occur to the scope that would require additional environmental reviews.   | 2                  | 2               | 2                  | 4                     |                   |
| 31e        | 40.04    | City Center Guideway                  | NEPA              | Environmental documents may be required due to scope changes that may not be covered in the FEIS and may cause delays to the project.   | Final Design has not yet started. At this time, it is unknown what changes may occur to the scope that would require additional environmental reviews.   | 2                  | 2               | 2                  | 4                     |                   |
| 32         | 40.08    | City Center Guideway                  | Construction      | Hawaii Housing Finance & Development Corporation owns this property (Kaka'ako area) and may be in construction of a new housing project while HHCTCP is in construction, which would require additional coordination. | Construction has started on this housing project.  | 2                  | 1               | 1                  | 2                     | 2                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)  | Very High (4) | Significant (5) |
|-------------|----------|-------------|-----------|---------------|-----------------|
| Probability | < 10%    | 10%>50%     | > 50%     | 75%           | >90%            |
| Cost        | < \$250K | \$250K>\$1M | \$1M>\$3M | \$3M>\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1 >3 Mths   | 3 >6 Mths | 6 >12 Mths    | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |           | >=9.5         |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 33         | 40.07    | Project Wide                          | Requirements      | HDOT may require replacement of all existing traffic signal equipment with new.   |   | 3                  | 4               | 2                  | 9                     | 9                 |
| 33a        | 40.07    | West Oahu/Farrington Highway Guideway | Requirements      | HDOT may require replacement of all existing traffic signal equipment (and ITS cameras) with new.   |   | 3                  | 3               | 0                  | 4.5                   | 4.5               |
| 33b        | 50.02    | Kamehameha Highway Guideway           | Design            | HDOT may require replacement of all existing traffic signal equipment with new.   |   | 2                  | 3               | 0                  | 3                     | 3                 |
| 33d        | 40.07    | Airport Guideway                      | Requirements      | HDOT or City may require replacement of all existing traffic signal equipment with new.   |   | 3                  | 3               | 1                  | 6                     |                   |
| 33e        | 40.07    | City Center Guideway                  | Requirements      | HDOT or City may require replacement of all existing traffic signal equipment with new.   |   | 3                  | 4               | 1                  | 7.5                   |                   |
| 36         | 80.06    | Project Wide                          | Market            | Unanticipated litigation may add cost to the Project (e.g., protests from adversary groups, community groups, adjacent landowners, and other affected parties). |   | 5                  | 5               | 0                  | 12.5                  | 12.5              |
| 36d        | 80.06    | Airport Guideway                      | Market            | Unanticipated litigation may add cost to the Project (e.g., protests from adversary groups, community groups, adjacent landowners, and other affected parties). | Probability lower for Airport and City Center sections due to final design and construction start at least a year away. | 2                  | 5               | 0                  | 5                     |                   |
| 36e        | 80.06    | City Center Guideway                  | Market            | Unanticipated litigation may add cost to the Project (e.g., protests from adversary groups, community groups, adjacent landowners, and other affected parties). | Probability lower for Airport and City Center sections due to final design and construction start at least a year away. | 2                  | 5               | 0                  | 5                     |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 38         | 90       | Project Wide                          | Design            | Scope may be increased based on lessons learned from initial contracts (ex. betterment, station access, utility scope, etc.).  |  | 3                  | 3               | 1                  | 6                     | 6                 |
| 38b        | 50       | Core Systems Contract                 | Design            | Scope may be increased based on lessons learned from operating segments (ex. betterment, station access, utility scope, etc.). |  | 3                  | 2               | 0                  | 3                     | 3                 |
| 38d        | 90       | Airport Guideway                      | Design            | Scope may be increased based on lessons learned from initial contracts (ex. betterment, station access, utility scope, etc.).  |  | 3                  | 3               | 1                  | 6                     |                   |
| 38e        | 90       | City Center Guideway                  | Design            | Scope may be increased based on lessons learned from initial contracts (ex. betterment, station access, utility scope, etc.).  |  | 3                  | 3               | 1                  | 6                     |                   |
| 39         | 90       | Project Wide                          | Design            | Contractors may not achieve contract required delivery dates of design information and construction interfaces to others.      |  | 2                  | 5               | 2                  | 7                     | 7                 |
| 39a        | 90       | West Oahu/Farrington Highway Guideway | Design            | Late delivery of / or acceptance of civils, stations, or systems interface to guideway results in change orders.               | Designer for Farrington Stations on board to give answers to proceed with design. The GEC is available to answer any questions in place of FD not being on board for CSC, WO Stations and KH Stations. | 5                  | 3               | 2                  | 12.5                  | 12.5              |
| 39b        | 50.01    | Airport Guideway                      | Construction      | Late delivery of / or acceptance of civils, structures or guideway contracts may delay systems installations.                  |  | 1                  | 4               | 3                  | 3.5                   | 3.5               |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% <= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K <= \$1M | \$1M <= \$3M | \$3M <= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 <= 3 Mths    | 3 <= 6 Mths  | 6 <= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 39c        | 90       | Maintenance & Storage Facility Contract | Design            | Late delivery of/or acceptance of systems interface to MSF results in change orders.  | Due to delay of CSC, there may be certain interface delays to MSF.                    | 3                  | 3               | 3                  | 9                     | 9                 |
| 39d        | 90       | Kamehameha Highway Guideway             | Design            | Late delivery of/or acceptance of civils, stations, or systems interface to guideway results in change orders.  |   | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 39e        | 50.01    | City Center Guideway                    | Construction      | Late delivery of/or acceptance of civils, structural or guideway contracts may delay systems installations.   |   | 1                  | 4               | 3                  | 3.5                   | 3.5               |
| 39f        | 90       | Core Systems Contract                   | Design            | Late delivery of/or acceptance of civils, stations, or guideway interfaces to systems results in change orders.   | The more Core Systems is delayed, the less impact there will be from other contracts. | 4                  | 4               | 2                  | 12                    | 12                |
| 3a         | 10.04    | West Oahu/Farrington Highway            | Design            | HDOT reviews of Interstate Crossings are not provided in a timely manner and delay the project. (WOFH, Kamehameha, and Airport Guideway Segments).                          |   | 3                  | 2               | 2                  | 6                     | 6                 |
| 3b         | 10.04    | Kamehameha Highway Guideway             | Design            | HDOT reviews of Interstate Crossings are not provided in a timely manner and delay the project. (WOFH, Kamehameha, and Airport Guideway Segments).                          |   | 3                  | 2               | 2                  | 6                     | 6                 |
| 3d         | 10.04    | Airport Guideway                        | Design            | HDOT reviews of Interstate Crossings are not provided in a timely manner and delay the project. (WOFH, Kamehameha, and Airport Guideway Segments).                          | Have an agreement with HDOT to pay the resources for WOFH and KHG.                    | 2                  | 2               | 2                  | 4                     |                   |
| 4          | 10.04    | Project Wide                            | Requirements      | Construction of high sections of guideway, e.g. crane's lifting of segments, may be significantly impacted by wind delaying schedule increasing exposure of City to claims. |   | 1                  | 2               | 2                  | 2                     | 2                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% <= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K <= \$1M | \$1M <= \$3M | \$3M <= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 <= 3 Mths    | 3 <= 6 Mths  | 6 <= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 40         | 90       | Project Wide                            | Design            | FTA may not grant an LONP for Construction prior to FFGA.        |                                 | 1                  | 5               | 4                  | 4.5                   | 4.5               |
| 40a        | 90       | West Oahu/Farrington Highway Guideway   | Design            | FTA may not grant an LONP for Construction prior to FFGA.        |                                 | 1                  | 5               | 4                  | 4.5                   | 4.5               |
| 40b        | 90       | Maintenance & Storage Facility Contract | Construction      | FTA may not grant an LONP for Construction prior to FFGA.        |                                 | 1                  | 4               | 4                  | 4                     | 4                 |
| 40c        | 90       | Kamehameha Highway Guideway             | Construction      | FTA may not grant an LONP for Construction prior to FFGA.        |                                 | 1                  | 5               | 4                  | 4.5                   | 4.5               |
| 40d        | 90       | Core Systems Contract                   | Construction      | FTA may not grant an LONP for Construction prior to FFGA.        |                                 | 1                  | 4               | 4                  | 4                     | 4                 |
| 42         | 90       | Project Wide                            | Construction      | Strike by shipping contractors may impact delivery of materials. |                                 | 2                  | 3               | 2                  | 5                     | 5                 |
| 42d        | 90       | Airport Guideway                        | Construction      | Strike by shipping contractors may impact delivery of materials. |                                 | 2                  | 3               | 2                  | 5                     |                   |
| 42e        | 90       | City Center Guideway                    | Construction      | Strike by shipping contractors may impact delivery of materials. |                                 | 2                  | 3               | 2                  | 5                     |                   |



# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      |             |               | > =9.5          |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 43         | 90       | Project Wide                            | Requirements      | The overall project design is incomplete and significant requirements risks still exist. |                                 | 3                  | 5               | 0                  | 7.5                   | 7.5               |
| 44         | 90       | Project Wide                            | Market            | Lack of bidders could increase costs.  |                                 | 3                  | 5               | 3                  | 12                    | 12                |
| 44d        | 90       | Airport Guideway                        | Market            | Lack of bidders could increase costs.  |                                 | 3                  | 5               | 3                  | 12                    |                   |
| 44e        | 90       | City Center Guideway                    | Market            | Lack of bidders could increase costs.  |                                 | 3                  | 5               | 3                  | 12                    |                   |
| 45         | 90       | Project Wide                            | Construction      | Unforeseen exceptional weather may impact project.                                       |                                 | 1                  | 4               | 2                  | 3                     | 3                 |
| 45a        | 90       | West Oahu/Farrington Highway Guideway   | Construction      | Unforeseen exceptional weather may impact project.                                       |                                 | 1                  | 4               | 2                  | 3                     | 3                 |
| 45b        | 90       | Maintenance & Storage Facility Contract | Construction      | Unforeseen exceptional weather may impact project.                                       |                                 | 1                  | 0               | 2                  | 1                     | 1                 |
| 45c        | 90       | Kamehameha Highway Guideway             | Construction      | Unforeseen exceptional weather may impact project.                                       |                                 | 1                  | 4               | 2                  | 3                     | 3                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|-------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1M | \$1M<\$3M  | \$3M<\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1 > 3 Mths  | 3 > 6 Mths | 6 > 12 Mths   | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    | >=9.5      |               |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments                          | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 45d        | 90       | Core Systems Contract                   | Construction      | Unforeseen exceptional weather may impact project.                   |  | 1                  | 0               | 2                  | 1                     | 1                 |
| 45e        | 90       | Airport Guideway                        | Construction      | Unforeseen exceptional weather may impact project.                   |  | 1                  | 4               | 2                  | 3                     |                   |
| 45f        | 90       | City Center Guideway                    | Construction      | Unforeseen exceptional weather may impact project.                   |  | 1                  | 4               | 2                  | 3                     |                   |
| 46         | 90       | Project Wide                            | Requirements      | FTA review and approvals process may delay entry into Final design . |  | 3                  | 4               | 2                  | 9                     | 9                 |
| 46b        | 90       | Core Systems Contract                   | Requirements      | FTA review process may delay entry into Final Design .               | Risk impact on CSC is minimal.                           | 1                  | 2               | 1                  | 1.5                   | 1.5               |
| 47         | 90       | Project Wide                            | Design            | Delays due to integration of new government entities.                | No delays have yet to result due to integration of HART. | 2                  | 1               | 2                  | 3                     | 3                 |
| 47a        | 90       | West Oahu/Farrington Highway Guideway   | Design            | Delays due to integration of new government entities.                | No delays have yet to result due to integration of HART. | 2                  | 1               | 2                  | 3                     | 3                 |
| 47b        | 90       | Maintenance & Storage Facility Contract | Design            | Delays due to integration of new government entities.                | No delays have yet to result due to integration of HART. | 2                  | 1               | 2                  | 3                     | 3                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10 >> 50%      | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K >> \$1M | \$1M >> \$3M | \$3M >> \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 >> 3 Mths    | 3 >> 6 Mths  | 6 >> 12 Mths  | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49       | > =9.5       |               |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments                          | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 47c        | 90       | Kamehameha Highway Guideway             | Design            | Delays due to integration of new government entities.  | No delays have yet to result due to integration of HART. | 2                  | 1               | 2                  | 3                     | 3                 |
| 47d        | 90       | Core Systems Contract                   | Design            | Delays due to integration of new government entities.  | No delays have yet to result due to integration of HART. | 2                  | 1               | 2                  | 3                     | 3                 |
| 48         | 90       | Project Wide                            | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 3                  | 3               | 0                  | 4.5                   | 4.5               |
| 48a        | 90       | West Oahu/Farrington Highway Guideway   | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 4                  | 3               | 0                  | 6                     | 6                 |
| 48b        | 80       | Maintenance & Storage Facility Contract | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 2                  | 3               | 2                  | 5                     | 5                 |
| 48c        | 80       | Kamehameha Highway Guideway             | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 2                  | 3               | 0                  | 3                     | 3                 |
| 48d        | 80       | Core Systems Contract                   | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 2                  | 2               | 0                  | 2                     | 2                 |
| 48e        | 90       | Airport Guideway                        | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting. |  | 3                  | 3               | 0                  | 4.5                   |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 48f        | 90       | City Center Guideway                  | TCC               | Insufficient City resources to respond to contractors requests for change orders and claims leads to force accounting.  |   | 3                  | 3               | 0                  | 4.5                   |                   |
| 49         | 90       | Project wide                          | Construction      | HDOT Master Agreement clarifications - difference between perceived requirements for operation and maintenance at bid and actual - result in change orders.                 |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 49a        | 90       | West Oahu/Farrington Highway Guideway | Construction      | HDOT Master Agreement clarifications - difference between perceived requirements for operation and maintenance at bid and actual - result in change orders.                 |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 49b        | 90       | Kamehameha Highway Guideway           | Construction      | HDOT Master Agreement clarifications - difference between perceived requirements for operation and maintenance at bid and actual - result in change orders.                 | HDOT Master Agreement is about 6 months to a year out. WOFH does not yet have an agreement. Not having an agreement in place does not slow down contract. | 5                  | 2               | 0                  | 5                     | 5                 |
| 4d         | 10.04    | Airport Guideway                      | Requirements      | Construction of high sections of guideway, e.g. crane's lifting of segments, may be significantly impacted by wind delaying schedule increasing exposure of City to claims. |   | 1                  | 2               | 2                  | 2                     |                   |
| 4e         | 10.04    | City Center Guideway                  | Requirements      | Construction of high sections of guideway, e.g. crane's lifting of segments, may be significantly impacted by wind delaying schedule increasing exposure of City to claims. |   | 1                  | 2               | 2                  | 2                     |                   |
| 5          | 10.04    | Project Wide                          | Design            | 30 inch width of walkway may be increased if safety officer will not accept 9" gap between train car and walkway.   |   | 2                  | 1               | 0                  | 1                     | 1                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      |             | > =9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 50         | 90       | Project wide                            | TCC               | Concurrent design reviews of numerous contracts may result in delays. |   | 3                  | 4               | 2                  | 9                     | 9                 |
| 50a        | 90       | West Oahu/Farrington Highway Guideway   | TCC               | Concurrent design reviews of numerous contracts may result in delays. |   | 2                  | 3               | 2                  | 5                     | 5                 |
| 50b        | 90       | Maintenance & Storage Facility Contract | Design            | Concurrent design reviews of numerous contracts may result in delays. | City will respond to reviews based on agreed upon time frame and will work to manage appropriately. They also assess items that are critical and make sure to respond so that additional costs do not occur. Cost impact reduced from \$250k to \$1mil to less than \$250k. Cost impact reduced to less than 1 month. | 3                  | 1               | 1                  | 3                     | 6                 |
| 50c        | 90       | Kamehameha Highway Guideway             | TCC               | Concurrent design reviews of numerous contracts may result in delays. |   | 4                  | 2               | 2                  | 8                     | 8                 |
| 50d        | 90       | Core Systems Contract                   | Requirements      | Concurrent design reviews of numerous contracts may result in delays. |   | 4                  | 3               | 2                  | 10                    | 10                |
| 50e        | 90       | Airport Guideway                        | TCC               | Concurrent design reviews of numerous contracts may result in delays. |   | 3                  | 4               | 2                  | 9                     |                   |
| 50f        | 90       | City Center Guideway                    | TCC               | Concurrent design reviews of numerous contracts may result in delays. |   | 3                  | 4               | 2                  | 9                     |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|---------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10 << 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K << \$1 | \$1M << \$3M | \$3M << \$10  | > \$10M         |
| Schedule    | < 1 Mths | 1 << 3 Mths   | 3 << 6 Mths  | 6 << 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 51         | 90       | Project wide                            | Construction      | Insurance costs may be transferred to Contractor and result in change orders.   |   | 5                  | 5               | 0                  | 12.5                  | 12.5              |
| 51a        | 90       | West Oahu/Farrington Highway            | Construction      | Insurance costs may be transferred to Contractor and result in change orders.   | Probability of insurance costs increased to 90% due to minimal insurance amount for WOFH allocated in Project budget.   | 5                  | 5               | 0                  | 12.5                  | 7.5               |
| 51b        | 90       | Maintenance & Storage Facility Contract | Requirements      | Insurance costs may be transferred to Contractor and result in change orders.   | RFC will be submitted to Contractor for a full term quote for their self insurance for life of contract. There is some insurance cost in allocated contingency but there may be a cost above the allocated amount due to lack of competition and MSF being a joint venture. | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 51c        | 90       | Kamehameha Highway Guideway             | Requirements      | Insurance costs may be transferred to Contractor and result in change orders.   | RFC will be submitted to Kiewit for a full term quote of their self insurance for life of contract.   | 4                  | 4               | 0                  | 8                     | 8                 |
| 51d        | 90       | Core Systems Contract                   | Construction      | Insurance costs may be transferred to Contractor and result in change orders.   |   | 3                  | 3               | 0                  | 4.5                   | 4.5               |
| 52         | 90       | Project wide                            | TCC               | City review of contractor submittals may take longer than the time contractor currently assumes, resulting in Contractor delays and claims. |   | 3                  | 4               | 2                  | 9                     | 9                 |
| 52a        | 90       | West Oahu/Farrington Highway            | TCC               | City review of contractor submittals may take longer than the time contractor currently assumes, resulting in Contractor delays and claims. |   | 2                  | 2               | 1                  | 3                     | 3                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10 >> 50%      | > 50%        | 75%           | >90%            |
| Cost        | < \$250K | \$250K >> \$1M | \$1M >> \$3M | \$3M >> \$10M | >\$10M          |
| Schedule    | < 1 Mths | 1 >> 3 Mths    | 3 >> 6 Mths  | 6 >> 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       | >= 9.5       |               |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 52b        | 90       | Maintenance & Storage Facility Contract | Requirements      | City review of contractor submittals may take longer than the time contractor currently assumes, resulting in Contractor delays and claims. | City is telling the contractor it is a 30 day turn around, for certain items it may be faster, but is not in the contract. MSF has responded to all 14 day requests that it is not acceptable since it is not in contract. | 3                  | 2               | 2                  | 6                     | 6                 |
| 52c        | 90       | Kamehameha Highway Guideway             | TCC               | City review of contractor submittals may take longer than the time contractor currently assumes, resulting in Contractor delays and claims. |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 53         | 90       | Project wide                            | Construction      | Significant design errors identified during construction results in consequential delays to opening.  |  | 1                  | 5               | 3                  | 4                     | 4                 |
| 53a        | 90       | West Oahu/Farrington Highway Guideway   | Construction      | Significant design errors identified during construction results in consequential delays to interim opening.                                | Cost would be due to interface delays. DB is responsible for own design.   | 1                  | 4               | 3                  | 3.5                   | 3.5               |
| 53b        | 90       | Maintenance & Storage Facility Contract | Construction      | Significant design errors identified during construction results in consequential delays to Interim Opening #1.                             | Since DB is responsible for design, cost is on contractor. Delay would only affect the interim opening #1.   | 1                  | 3               | 3                  | 3                     | 3                 |
| 53c        | 90       | Kamehameha Highway Guideway             | Construction      | Significant design errors identified during construction results in consequential delays to opening.  |  | 1                  | 4               | 3                  | 3.5                   | 3.5               |
| 53d        | 90       | Core Systems Contract                   | Construction      | Significant design errors identified during construction results in consequential delays to opening.  | Any design errors found will mostly be caught early on and should result in minimum delays.  | 1                  | 3               | 3                  | 3                     | 3                 |
| 53e        | 90       | Airport Guideway                        | Construction      | Significant design errors identified during construction results in consequential delays to opening.  |  | 1                  | 5               | 3                  | 4                     |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 53f        | 90       | City Center Guideway                  | Construction      | Significant design errors identified during construction results in consequential delays to opening.  |   | 1                  | 5               | 3                  | 4                     |                   |
| 54         | 90       | Project wide                          | Construction      | City maintenance of guideway and other structures, after substantial completion 1 year warranty period, may require additional remedial work (prior to systemwide opening). |   | 1                  | 5               | 2                  | 3.5                   | 3.5               |
| 54d        | 90       | Airport Guideway                      | Construction      | City maintenance of guideway and other structures, after substantial completion 1 year warranty period, may require additional remedial work (prior to systemwide opening). |   | 1                  | 5               | 2                  | 3.5                   |                   |
| 55         | 40.02    | Project Wide                          | Construction      | HDOT may require grouting of abandoned utilities left in place.   | HDOT is worried about future settlement and is requiring full grouting of all utilities over 8" diameter and in the median. Once requirements are verified by HDOT a change order will be submitted.  | 5                  | 4               | 0                  | 10                    | 10                |
| 55a        | 40.02    | West Oahu/Farrington Highway Guideway | Construction      | DOT may require grouting of abandoned utilities left in place.  | Kiewit recently received a letter from HDOT stating they must remove all utilities abandoned except for those under median. They must also grout all abandoned utilities over 8" diameter. The city is currently in the process of reviewing and receiving clarification. | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 55b        | 40.02    | Airport Guideway                      | Construction      | DOT may require grouting of abandoned utilities left in place.  |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |



# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      | > =9.5      |               |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 55c        | 40.02    | Kamehameha Highway Guideway           | Construction      | DOT may require grouting of abandoned utilities left in place.  |  | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 55d        | 40.02    | City Center Guideway                  | Construction      | HDOT may require grouting of abandoned utilities left in place.   |  | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 56         | 40.02    | Project Wide                          | Construction      | BWS and/or HDOT may not grant waiver to leave in place existing utilities to be abandoned that are not impacted by new structures requiring partial or total removal. | Kiewit received letter from HDOT regarding utilities that are to be abandoned. HDOT is more willing to work with the City than the contractor to negotiate on a case by case request to leave in place. Darrin Mar is the point of contact and has received clarification that removal is only on those in our work area, not all over.                                      | 4                  | 5               | 1                  | 12                    | 4                 |
| 56a        | 40.02    | West Oahu/Farrington Highway Guideway | Construction      | BWS and/or HDOT may not grant waiver to leave in place existing utilities to be abandoned that are not impacted by new structures requiring partial or total removal. | Kiewit received letter from HDOT stating that all abandoned utilities in the roadway of Farrington Highway must be removed. Darrin Mar received clarification that removal is only on those in our work area, not all over. Darrin is working with HDOT to get waiver on a case by case basis for WOFH. Cost impact reduced to \$3 to \$10 million based on rough estimate.. | 4                  | 4               | 1                  | 10                    | 12                |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      |             | > =9.5        |                 |

| Current ID | SCC Code | Contract Package            | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 56b        | 40.02    | Airport Guideway            | Construction      | BWS and/or HDOT may not grant waiver to leave in place existing utilities to be abandoned that are not impacted by new structures requiring partial or total removal. | Kiewit received letter from HDOT stating that all abandoned utilities in the roadway of Farrington Highway must be removed. Darrin Mar received clarification that removal is only on those in our work area, not all over. Darrin is working with HDOT to get waiver on a case by case basis for WOFH.   | 4                  | 4               | 1                  | 10                    | 4                 |
| 56c        | 40.02    | Kamehameha Highway Guideway | Construction      | BWS and/or HDOT may not grant waiver to leave in place existing utilities to be abandoned that are not impacted by new structures requiring partial or total removal. | Kiewit received letter from HDOT stating that all abandoned utilities in the roadway must be removed. Darrin Mar received clarification that removal is only on those in our work area, not all over. Darrin is working with HDOT to get waiver on a case by case basis for WOFH. Cost impact reduced to \$3 to \$10 million based on rough estimate. SIC has an agreement w/ BWS to use abandoned waterlines for their fiber optic conduits, which should lessen the amount of removal required. | 4                  | 4               | 1                  | 10                    | 12                |
| 56d        | 40.02    | City Center Guideway        | Construction      | BWS and/or HDOT may not grant waiver to leave in place existing utilities to be abandoned that are not impacted by new structures requiring partial or total removal. | Kiewit received letter from HDOT stating that all abandoned utilities in the roadway of Farrington Highway must be removed. Darrin Mar received clarification that removal is only on those in our work area, not all over. Darrin is working with HDOT to get waiver on a case by case basis for WOFH.   | 4                  | 4               | 1                  | 10                    | 4                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)  | Very High (4) | Significant (5) |
|-------------|----------|-------------|-----------|---------------|-----------------|
| Probability | < 10%    | 10%>50%     | > 50%     | 75%           | >90%            |
| Cost        | < \$250K | \$250K>\$1M | \$1M>\$3M | \$3M>\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1>3 Mths    | 3>6 Mths  | 6>12 Mths     | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |           | >=9.5         |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 57         | 40.04    | Project Wide                          | NEPA              | During excavation for new Utilities, iwi (Archeological human remains) may be found requiring revised alignment for utility relocations which would result in additional costs and possible schedule delays from Contractor.                            | Submitted AISP to SHPD. Project expects to start AIS on CC in Sept. 2011. | 4                  | 3               | 2                  | 10                    | 10                |
| 57a        | 40.04    | West Oahu/Farrington Highway Guideway | NEPA              | During excavation for new Utilities, iwi (Archeological human remains) may be found requiring revised alignment for utility relocations on Farrington Highway, which are likely to incur additional costs and possible schedule delays from Contractor. |   | 1                  | 2               | 2                  | 2                     | 2                 |
| 57b        | 40.04    | Airport Guideway                      | NEPA              | During excavation for new Utilities, iwi (Archeological human remains) may be found requiring revised alignment for utility relocations on the Airport segment which are likely to incur additional costs and possible schedule delays from Contractor  |   | 2                  | 2               | 2                  | 4                     | 4                 |
| 57c        | 40.04    | Kamehameha Highway Guideway           | NEPA              | During excavation for new utilities, iwi (archeological human remains) may be found requiring revised alignment for utility relocations on Kamehameha Highway, which is likely to incur additional costs and possible schedule delays from Contractor.  |   | 1                  | 2               | 1                  | 1.5                   | 1.5               |
| 57d        | 40.04    | City Center Guideway                  | NEPA              | During excavation for new utilities, iwi (Archeological human remains) may be found, which would require revised alignment for utility relocations if iwi are preserved in place.   | No change until at least September 2011.                                  | 4                  | 3               | 2                  | 10                    | 10                |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% << 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K << \$1M | \$1M << \$3M | \$3M << \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 << 3 Mths    | 3 << 6 Mths  | 6 << 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 58         | 90       | Project Wide                            | Design            | City may require changes to baseline documents resulting in formal change orders.   |   | 5                  | 4               | 1                  | 12.5                  | 12.5              |
| 58a        | 90       | West Oahu/Farrington Highway            | Design            | City may require design changes to DB submittals resulting in formal change orders.   | Cost increased from \$1 to \$3 million to \$3 to \$10 million. RFC's currently for WOFH are around \$2 million. Addition costs are expected to arise. | 5                  | 4               | 1                  | 12.5                  | 10                |
| 58b        | 90       | Maintenance & Storage Facility Contract | Design            | City may require changes to baseline documents resulting in formal change orders.   |   | 5                  | 2               | 0                  | 5                     | 5                 |
| 58c        | 90       | Kamehameha Highway Guideway             | Design            | City may require changes to baseline documents resulting in formal change orders.   |   | 2                  | 2               | 0                  | 2                     | 2                 |
| 58d        | 90       | Core Systems Contract                   | Design            | City may require changes to baseline documents resulting in formal change orders. (Covers any changes to June 2012)                 |   | 5                  | 2               | 1                  | 7.5                   | 7.5               |
| 58e        | 90       | Airport Guideway                        | Design            | City may require changes to baseline documents resulting in formal change orders.   |   | 2                  | 3               | 1                  | 4                     |                   |
| 58f        | 90       | City Center Guideway                    | Design            | City may require changes to baseline documents resulting in formal change orders.   |   | 2                  | 3               | 1                  | 4                     |                   |
| 59         | 40.08    | Project Wide                            | Construction      | Traffic disruptions may result in revised constraints imposed by City or HDOT (lane restrictions and peak time flow restrictions) . |   | 4                  | 4               | 2                  | 12                    | 12                |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)      | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|--------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%<=50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K<=\$1M | \$1M<=\$3M | \$3M<=\$10M   | >\$10M          |
| Schedule    | < 1 Mths | 1<=3 Mths    | 3<=6 Mths  | 6<=12 Mths    | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49     |            | >=9.5         |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 59a        | 40.08    | West Oahu/Farrington Highway Guideway | Construction      | Traffic disruption on Farrington Highway may result in revised constraints imposed by City or HDOT (ex. lane restrictions and peak time flow restrictions).                                      |   | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 59b        | 40.08    | Airport Guideway                      | Construction      | Traffic disruptions in Airport segment may result in revised constraints imposed by City or HDOT. (Ex. lane restrictions and peak time flow restrictions)  |   | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 59c        | 40.08    | Kamehameha Highway Guideway           | Construction      | Traffic disruption on Kamehameha Highway may result in revised constraints imposed by City or HDOT, following commencement of construction. (lane restrictions and peak time flow restrictions). | Unsure if HDOT will allow traffic restrictions put in SPs. Do not have a formal agreement with them at this time. | 4                  | 3               | 2                  | 10                    | 10                |
| 59d        | 40.08    | City Center Guideway                  | Construction      | Traffic disruptions in City Center segment may result in revised constraints imposed by City or HDOT (lane restrictions and peak time flow restrictions) .                                       |   | 4                  | 4               | 2                  | 12                    | 12                |
| 5a         | 10.04    | West Oahu/Farrington Highway Guideway | Design            | 30 inch width of walkway may be increased if safety officer will not accept 9" gap between train car and walkway.  |   | 2                  | 1               | 0                  | 1                     | 1                 |
| 5b         | 10.04    | Kamehameha Highway Guideway           | Construction      | 30 inch width of walkway may be increased if safety officer will not accept 9" gap between train car and walkway.  |   | 2                  | 1               | 0                  | 1                     | 1                 |
| 5d         | 10.04    | Airport Guideway                      | Design            | 30 inch width of walkway may be increased if safety officer will not accept 9" gap between train car and walkway.  | Should be resolved by the end of the year.  | 2                  | 1               | 0                  | 1                     |                   |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      | >= 9.5      |               |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category   | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|---------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 5e         | 10.04    | City Center Guideway                    | Design              | 30 inch width of walkway may be increased if safety officer will not accept 9" gap between train car and walkway.  | Should be resolved by the end of the year.  | 2                  | 1               | 0                  | 1                     |                   |
| 6          | 20.02    | Project Wide                            | Requirements        | Station Bathroom design criteria presented to the public is unacceptable and results in additional bathrooms.  |   | 1                  | 3               | 1                  | 2                     | 2                 |
| 60         | 10.04    | Project Wide                            | Geotech/Early Const | Differing geotechnical conditions may be encountered and result in schedule delays and additional cost. (General Project Wide geotechnical risk)   |   | 5                  | 5               | 3                  | 20                    | 20                |
| 60a        | 10.04    | West Oahu/Farrington Highway Guideway   | Geotech/Early Const | Geotechnical conditions actually encountered during final design differ from subsurface conditions baselined in the GBR, which, if material to the design or construction, may results in differing site condition claim(s). | No DSCs have been filed by contractor. Cost impact increased from \$1 to \$3 million to \$3 to \$10 million due to review by Geotech. Probability reduced back in April due to progressed and completed testing which did not result in any inconsistencies or DCS. | 3                  | 4               | 2                  | 9                     | 7.5               |
| 60b        | 10.04    | Airport Guideway                        | Geotech/Early Const | Given limited geotechnical information available at this time, additional costs may be incurred associated with final design through construction.   | Finalizing contract for Final Designer.   | 4                  | 5               | 3                  | 16                    | 16                |
| 60c        | 10.04    | Maintenance & Storage Facility Contract | Geotech/Early Const | If soil conditions extremely vary from GDR, additional costs may result.   |   | 2                  | 3               | 2                  | 5                     | 5                 |
| 60d        | 10.04    | Kamehameha Highway Guideway             | Design              | Geotechnical conditions encountered during construction differ from subsurface conditions baselined during design, results in differing site condition claim(s).   | Start of geotech work is still a couple months away.  | 4                  | 4               | 2                  | 12                    | 12                |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% <= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K <= \$1M | \$1M <= \$3M | \$3M <= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 <= 3 Mths    | 3 <= 6 Mths  | 6 <= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description  | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|---|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 60e        | 10.04    | City Center Guideway                  | Geotech/Early Const | Given limited geotechnical information available at this time, additional costs may be incurred associated with final design through construction.                                |                                 | 5                  | 5               | 3                  | 20                    | 20                |
| 61         | 40.02    | Project wide                          | Geotech/Early Const | Cost exposure from unexpected utility replacements. (Ex. underground piping quality may be degraded and require extensive replacement which may not all be offset as betterment). |                                 | 2                  | 5               | 2                  | 7                     | 7                 |
| 61a        | 40.02    | West Oahu/Farrington Highway Guideway | Geotech/Early Const | Cost exposure from unexpected utility replacements. (Ex. underground piping quality may be degraded and require extensive replacement which may not all be offset as betterment). |                                 | 1                  | 3               | 0                  | 1.5                   | 1.5               |
| 61b        | 40.02    | Airport Guideway                      | Geotech/Early Const | Cost exposure from unexpected utility replacements. (Ex. underground piping quality may be degraded and require extensive replacement which may not all be offset as betterment). |                                 | 2                  | 3               | 4                  | 7                     | 7                 |
| 61c        | 40.02    | Kamehameha Highway Guideway           | Requirements        | Cost exposure from unexpected utility replacements. (Ex. underground piping quality may be degraded and require extensive replacement which may not all be offset as betterment). |                                 | 2                  | 3               | 2                  | 5                     | 5                 |
| 61d        | 40.02    | City Center Guideway                  | Geotech/Early Const | Cost exposure from unexpected utility replacements. (Ex. underground piping quality may be degraded and require extensive replacement which may not all be offset as betterment). |                                 | 2                  | 3               | 4                  | 7                     | 7                 |
| 62         | 40.02    | Project wide                          | Construction        | Delay to utility easement agreements may delay access for utility relocations and result in Contractor claims.  |                                 | 3                  | 2               | 2                  | 6                     | 6                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% <= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K <= \$1M | \$1M <= \$3M | \$3M <= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 <= 3 Mths    | 3 <= 6 Mths  | 6 <= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 62a        | 40.02    | West Oahu/Farrington Highway          | Construction      | Delay to utility easement agreements for WOFH contracts may delay access for utility relocations and result in Contractor claims. | There are currently challenges but they are being tackled in order of importance.                   | 3                  | 2               | 2                  | 6                     | 6                 |
| 62b        | 40.02    | Airport Guideway                      | Construction      | Delay to utility easement agreements may delay access for utility relocations and result in Contractor claims.                    |   | 1                  | 1               | 2                  | 1.5                   | 1.5               |
| 62c        | 40.02    | Kamehameha Highway Guideway           | Design            | Additional utility easements may be required for Military or private utility companies.   |   | 5                  | 1               | 0                  | 2.5                   | 2.5               |
| 62d        | 40.02    | City Center Guideway                  | Construction      | Delay to utility easement agreements for City Center may delay access for utility relocations and result in Contractor claims.    |   | 3                  | 1               | 1                  | 3                     | 3                 |
| 63         | 40.02    | Project wide                          | Construction      | Costs for utility relocations may increase if utility plans have deviations greater than contract stipulation.                    | Small impacts have been identified in WOFH and will most likely be found in other sections as well. | 4                  | 4               | 2                  | 12                    | 12                |
| 63a        | 40.02    | West Oahu/Farrington Highway Guideway | Construction      | Costs for utility relocations may increase if utility plans have deviations greater than contract stipulation.                    | Small impacts have been identified in WOFH and will most likely be found in other sections as well. | 4                  | 3               | 1                  | 8                     | 8                 |
| 63b        | 40.02    | Airport Guideway                      | Construction      | Costs for utility relocations may increase if utility plans have deviations greater than contract stipulation.                    |   | 2                  | 3               | 3                  | 6                     | 6                 |
| 63c        | 40.02    | Kamehameha Highway Guideway           | Requirements      | Costs for utility relocations may increase if utility plans have deviations greater than contract stipulation.                    |   | 3                  | 4               | 2                  | 9                     | 9                 |



# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)      | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|--------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%><50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K><\$1M | \$1M><\$3M | \$3M><\$10M   | >\$10M          |
| Schedule    | < 1 Mths | 1 ><3 Mths   | 3><6 Mths  | 6><12 Mths    | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49     |            |               | >=9.5           |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description   | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|--|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 63d        | 40.02    | City Center Guideway                  | Construction        | Costs for utility relocations may increase if utility plans have deviations greater than contract stipulation.   |   | 2                  | 3               | 3                  | 6                     | 6                 |
| 64         | 40.04    | West Oahu/Farrington Highway          | Requirements        | An injunction resulting from a legal challenge may take place after ROD, which would stop construction and cause delays.   | Lawsuit is still being dealt with by Corp Council and their lawyers.  | 2                  | 5               | 5                  | 10                    | 10                |
| 65         | 10.04    | West Oahu/Farrington Highway Guideway | Design              | Late provision of design information for station structures.   | WOFH designers are proceeding without input from station designers.   | 3                  | 3               | 2                  | 7.5                   | 7.5               |
| 66         | 10.04    | West Oahu/Farrington Highway Guideway | Construction        | City-supplied materials may not be provided as per contract.   |   | 2                  | 2               | 2                  | 4                     | 4                 |
| 67         | 90       | West Oahu/Farrington Highway Guideway | Market              | Delay to issue NTP results in claims for additional costs.   | The cost provided in the estimate covers the delay until March 2011. This risk is to cover the delay after March 2011. NTP4 is targeted for Sept. 2011. Probability increased to 90% due to delay being an additional 6 | 5                  | 5               | 2                  | 17.5                  | 10.5              |
| 68         | 40.04    | West Oahu/Farrington Highway          | Geotech/Early Const | Extensive rain could, because of potential flooding of the work site, affect construction schedule at the Pearl Highlands Station area.                                  |   | 2                  | 2               | 1                  | 3                     | 3                 |
| 69         | 40.04    | West Oahu/Farrington Highway Guideway | Design              | Natural drainage at Ho'opili Station may need to be addressed by project if DR Horton development does not do it, which would result in additional costs to the project. |   | 5                  | 1               | 0                  | 2.5                   | 2.5               |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|-------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1M | \$1M<\$3M  | \$3M<\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1 < 3 Mths  | 3 < 6 Mths | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |            | >=9.5         |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category   | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|---------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 7          | 20.02    | Project Wide                          | Design              | Additional costs may arise through simple stations and guideway integration.  |  | 1                  | 2               | 2                  | 2                     | 2                 |
| 70         | 20.02    | West Oahu/Farrington Highway Guideway | Design              | East Kapolei Station design could change, based on hydraulic and geotech study, and additional costs may be incurred.                           |  | 2                  | 3               | 1                  | 4                     | 4                 |
| 71         | 20.02    | West Oahu/Farrington Highway          | Design              | Waipahu Station is located in the floodplain and the design has yet to be approved by DPP, which could result in a delay due to redesign.       |  | 5                  | 2               | 1                  | 7.5                   | 7.5               |
| 72         | 20.02    | West Oahu/Farrington Highway          | Design              | UH West Oahu Station design could change, based on hydraulic and geotech study, and additional costs may be incurred.                           |  | 2                  | 3               | 1                  | 4                     | 4                 |
| 73         | 10.04    | West Oahu/Farrington Highway          | Geotech/Early Const | Lateral deflection of shafts at top is an added requirement: specified as not to exceed 1 inch under Service I loading combination.             |  | 5                  | 2               | 0                  | 5                     | 5                 |
| 74         | 20.02    | Kamehameha Highway Stations           | Construction        | With guideway previously constructed at Pearl Highlands Station, constructability issues could arise for Bus Transit Center and Parking Garage. |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 75         | 20.02    | West Oahu/Farrington Highway Guideway | Requirements        | Project may be required to build a 1-mile paved street at Ho'opili Station (final decision to be made by Toru).                                 |  | 1                  | 5               | 0                  | 2.5                   | 2.5               |
| 76         | 80.05    | West Oahu/Farrington Highway Guideway | Market              | Insurance amount in budget may be insufficient to cover change from OCIP to a CCIP.   | RFC will be submitted to Kiewit for a full term quote for their self insurance for life of contract. Kiewit's change order for CCIP coverage through Dec. 2011 is for \$4 million. | 3                  | 4               | 0                  | 6                     | 6                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|-------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1M | \$1M<\$3M  | \$3M<\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1 ><3 Mths  | 3 ><6 Mths | 6 ><12 Mths   | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |            |               | >=9.5           |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 77         | 10.04    | West Oahu/Farrington Highway Guideway   | Design            | Traffic studies at intersection near West Oahu Station may require changes to column locations and result in redesign and additional costs to guideway and station.                                       |  | 2                  | 2               | 1                  | 3                     | 3                 |
| 78         | 90       | West Oahu/Farrington Highway Guideway   | Construction      | Strike by local labor may cause delays to WOFH Contract.  |  | 1                  | 3               | 2                  | 2.5                   | 2.5               |
| 79         | 10.09    | Maintenance & Storage Facility Contract | Market            | Delayed NTP of MSF may increase costs associated with rail, building steel fasteners etc. (Substantial completion to be about 6 months later than currently assumed.)                                     | NTP1 was given July 25, 2011.  | 2                  | 3               | 0                  | 3                     | 3                 |
| 7d         | 20.02    | Airport Guideway                        | Design            | Additional construction costs may arise through simple stations and guideway integration.   |  | 2                  | 2               | 2                  | 4                     |                   |
| 8          | 20.02    | Project Wide                            | Design            | Additional costs may arise through complicated stations and guideway integration.   |  | 2                  | 3               | 3                  | 6                     | 6                 |
| 80         | 30.03    | Maintenance & Storage Facility Contract | Start-up          | Equipment supplied by MSF contract may not meet performance criteria agreed with Core Systems Contractor.   | MSF did meet the specs in their bid, however CSC could still come back and need additional changes. MSF must receive approval from CSC before they purchase equipment. | 2                  | 3               | 2                  | 5                     | 5                 |
| 81         | 40.02    | Maintenance & Storage Facility Contract | Construction      | The utility connections required for the MSF facility may be greater than expected and/or the layout of the final facility required by the Core System contractor may impact the Utility scope and costs. |  | 1                  | 1               | 2                  | 1.5                   | 1.5               |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 < 3 Mths    | 3 < 6 Mths  | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category   | Risk Description  | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|---------------------|---|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 82         | 40.03    | Maintenance & Storage Facility Contract | Geotech/Early Const | The Navy may not have cleared all contaminated material from the Navy Drum Site.  | Navy has said that contaminated soil has been removed. If it is later found that contamination remains, then the Project will work with DHHL to resolve.   | 2                  | 2               | 2                  | 4                     | 4                 |
| 83         | 60.01    | Right of Way                            | Requirements        | Approvals by Navy for the MSF drainage (storm drain) easement that goes through Navy property may take longer than expected and delay construction.             | Navy has all the documentation and is in the process of approving.   | 1                  | 2               | 0                  | 1                     | 1                 |
| 84         | 30.03    | Maintenance & Storage Facility Contract | Design              | Reconfiguration of yard and building layout during design results in additional costs to contract.  | The Final Designer will flip the one building but the cost impact should be minimal.   | 4                  | 2               | 0                  | 4                     | 4                 |
| 85         | 80.04    | Maintenance & Storage Facility Contract | Requirements        | Field office space may increase in size over current contract requirements.   | Contractor specs are to supply space for 6 employees of City and GEC. More spaces will be needed. Cost reduced due to City input which said that any cost over \$250,000 will be denied by the City. | 5                  | 1               | 0                  | 2.5                   | 5                 |
| 86         | 60.01    | Right of Way                            | Design              | DHHL (Dept. of Hawaiian Home Lands) owns the MSF property and City needs to get right to occupy and construct.  | August 15th is DHHL's Board Meeting and will grant access for construction for MSF and WOFH Guideway. Will then work on license agreement or property exchange.                                      | 2                  | 2               | 2                  | 4                     | 4                 |
| 87         | 40.04    | Right of Way                            | Construction        | Inability to obtain property access in a timely manner to undertake further environmental studies delays project.   | Received concurrence from FTA Aug. 9 and will make an offer by August 23rd. They will then have 30 days to respond. By the end of Sept. will know what is going on.                                  | 2                  | 2               | 2                  | 4                     | 4                 |
| 88         | 40.02    | Kamehameha Highway Guideway             | Requirements        | Relocation of 10 inch fuel line and 16 inch gas line along Kamehameha Highway may be more difficult than expected due to possible time frames for outages, etc. |  | 2                  | 1               | 3                  | 4                     | 4                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 > 3 Mths    | 3 > 6 Mths  | 6 > 12 Mths   | > 12 Mths       |
| Rating      | < = 3    | 3.1-9.49      |             | > = 9.5       |                 |

| Current ID | SCC Code | Contract Package      | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 89         | 20.02    | Right of Way          | Construction      | Property issues associated with Aloha Stadium Authority could result in scope changes and additional costs.                                 | Have a pre-construction agreement with Aloha Stadium. Currently working to obtain agreement for construction.   | 2                  | 2               | 1                  | 3                     | 3                 |
| 8d         | 20.02    | Airport Guideway      | Design            | Additional costs may arise through complicated stations and guideway integration.   |   | 2                  | 3               | 3                  | 6                     |                   |
| 8e         | 20.02    | City Center Guideway  | Design            | Additional costs may arise through complicated stations and guideway integration.   | More complicated stations in City Center so probability is higher than in other sections.   | 3                  | 4               | 2                  | 9                     |                   |
| 9          | 20.02    | Project Wide          | Requirements      | Bus shelters may be added to scope and increase project cost.   |   | 5                  | 3               | 0                  | 7.5                   | 7.5               |
| 91         | 50.01    | Core Systems Contract | Market            | If there is a legal protest to the award of Core Systems it could cause delays to NTP resulting in additional costs and schedule delays.    | NTP was supposed to occur in April 2011. Contract hopes to be signed by mid-Sept. 2011. Mitigating delays by supplying current designers with information that they need from CSC but cannot obtain since contractor is not on board. | 5                  | 4               | 3                  | 17.5                  | 17.5              |
| 92         | 50.07    | Core Systems Contract | Design            | Back-up OCC proposed to be integrated with City Traffic Management Center may be underestimated.  |   | 1                  | 2               | 0                  | 1                     | 1                 |
| 93         | 40.02    | Core Systems Contract | Design            | Utility costs and scope to provide power to TPSS may be more than estimated. (ex. need to extend a medium voltage transmission line -12 kV) |   | 2                  | 4               | 0                  | 4                     | 4                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)   | Very High (4) | Significant (5) |
|-------------|----------|-------------|------------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%      | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1M | \$1M<\$3M  | \$3M<\$10M    | >\$10M          |
| Schedule    | < 1 Mths | 1 < 3 Mths  | 3 < 6 Mths | 6 < 12 Mths   | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |            | >=9.5         |                 |

| Current ID | SCC Code | Contract Package      | FTA Risk Category | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| 94         | 50.01    | Core Systems Contract | Construction      | Equipment, structures, etc. supplied by other contractors may not meet criteria required by Core Systems Contractor. (Systems Integration)   |  | 2                  | 3               | 2                  | 5                     | 5                 |
| 95         | 50.01    | Core Systems Contract | Construction      | Changes suggested by other contractors may result in change orders with Core Systems.  |  | 3                  | 2               | 2                  | 6                     | 6                 |
| 96         | 50.01    | Core Systems Contract | Construction      | Testing/ Demo/ Safety and Security Certification process may be more complicated than assumed.   |  | 2                  | 2               | 2                  | 4                     | 4                 |
| 98         | 50.01    | Core Systems Contract | Construction      | Construction sequencing is disrupted by fixed facility performance which causes inefficiencies and additional costs due to remobilization (or even double shifting because there are 2 locations at once). | The longer CSC is delayed the more likely that fixed facilities are available in time. | 2                  | 3               | 0                  | 3                     | 3                 |
| 99         | 50.01    | Core Systems Contract | Construction      | Resource management may be limited during oversight of both operations of specific sections and construction/installation/testing of other sections.   |  | 2                  | 2               | 2                  | 4                     | 4                 |
| 9d         | 20.02    | Airport Guideway      | Requirements      | Bus shelters may be added to scope and increase project cost.  |  | 5                  | 2               | 0                  | 5                     |                   |
| 9e         | 20.02    | City Center Guideway  | Requirements      | Bus shelters may be added to scope and increase project cost.  | More shelters in City Center than other sections so cost is higher.                    | 5                  | 3               | 0                  | 7.5                   |                   |
| PMOC16     | 10.04    | City Center Guideway  | Design            | Estimates for remaining guideway contracts may be low due to adjustments using pricing from WOFH Bid.  |  | 3                  | 4               | 0                  | 6                     | 6                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10 >> 50%      | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K >> \$1M | \$1M >> \$3M | \$3M >> \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 >> 3 Mths    | 3 >> 6 Mths  | 6 >> 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments   | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---|--------------------|-----------------|--------------------|-----------------------|-------------------|
| PMOC35     | 10.04    | City Center Guideway                    | Construction      | Underground obstruction delays pier/bent installation   |   | 1                  | 4               | 2                  | 3                     | 3                 |
| PMOC8e     | 10.04    | Core Systems Contract                   | Construction      | Breakdown of specialty equipment/replacements not available locally   |   | 2                  | 1               | 3                  | 4                     | 4                 |
| PMOC36     | 30.01    | Maintenance & Storage Facility Contract | Construction      | CSC could dictate changes to the Administration Building to accommodate its latest projections of staff needs.  |   | 2                  | 2               | 1                  | 3                     | 3                 |
| PMOC11     | 60.01    | Right of Way                            | Construction      | Real Estate market could rebound before purchase of all needed properties, greatly increasing cost of property and delaying construction if legal actions are pursued.    |   | 2                  | 5               | 0                  | 5                     | 5                 |
| PMOC50     | 50.01    | Core Systems Contract                   | Requirements      | Location of manholes, duct banks and conduits may require changes once systems design is finalized. (If installation of system wide duct banks is in the Civil packages.) |   | 2                  | 4               | 1                  | 5                     | 5                 |
| PMOC4      | 20.02    | Project Wide Stations                   | Construction      | Community pressure or transit-oriented development causes need for additional infill stations.  |   | 1                  | 5               | 4                  | 4.5                   | 4.5               |
| PMOC32     | 70.01    | Maintenance & Storage Facility Contract | Design            | Current layout in MSF for inspection pit design may not be conformed with selected vehicles.  | MSF has looked at selected vehicles by CSC and there does not seem to be much impact to the current layout. | 3                  | 1               | 1                  | 3                     | 3                 |
| PMOC51     | 50.02    | Core Systems Contract                   | Design            | CSC electrical sub has limited transit systems construction experience. Likely cost & schedule impact. Will require more extensive monitoring by RTD.                     |   | 2                  | 1               | 1                  | 2                     | 2                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)        | High (3)     | Very High (4) | Significant (5) |
|-------------|----------|----------------|--------------|---------------|-----------------|
| Probability | < 10%    | 10% <= 50%     | > 50%        | 75%           | > 90%           |
| Cost        | < \$250K | \$250K <= \$1M | \$1M <= \$3M | \$3M <= \$10M | > \$10M         |
| Schedule    | < 1 Mths | 1 <= 3 Mths    | 3 <= 6 Mths  | 6 <= 12 Mths  | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49       |              |               | >= 9.5          |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description   | Most Current Notes and Comments  | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|--|--|--------------------|-----------------|--------------------|-----------------------|-------------------|
| PMOC6      | 30.04    | Maintenance & Storage Facility Contract | Design            | Maintenance of Way (MOW) employees, once hired, may make requests for changes to MOW facility.   |  | 1                  | 2               | 2                  | 2                     | 2                 |
| PMOC17     | 90       | Project wide                            | Market            | Project Labor Agreement does not cover utility companies. Schedule could be impacted if they experience labor dispute.   |  | 2                  | 3               | 2                  | 5                     | 5                 |
| PMOC7      | 80.04    | Core Systems Contract                   | Requirements      | The outlined interface management plan (IMP) must function comprehensively and correctly. CSC proposal recognizes the importance of this process and lists it as a critical success factor. May require more staffing. |  | 2                  | 3               | 1                  | 4                     | 4                 |
| PMOC52     | 70.01    | Core Systems Contract                   | Construction      | Vehicle delivery may be delayed, as has been experienced in prior transit projects.  | Project is at least 3 years out from needing a vehicle.  | 2                  | 1               | 3                  | 4                     | 4                 |
| PMOC20     | 80.08    | Core Systems Contract                   | Construction      | Additional costs and delays may result due to the possible need for progressive changes to the design to accommodate staged working, along with operational and non-operational transitions.                           |  | 2                  | 2               | 2                  | 4                     | 4                 |
| PMOC8c     | 10.04    | Airport Guideway                        | Construction      | Breakdown of specialty equipment/replacements not available locally  |  | 2                  | 1               | 3                  | 4                     | 4                 |
| PMOC44     | 30.03    | Maintenance & Storage Facility Contract | Design            | Schedule of coordination of yard and shop space versus vehicle delivery and acquisition of real estate.  | ROW is currently working on agreement. ROW access for construction will not become critical until November since they already have the ability to access for testing and design. | 1                  | 2               | 2                  | 2                     | 2                 |



# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)     | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|-------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10%<50%     | > 50%       | 75%           | >90%            |
| Cost        | < \$250K | \$250K<\$1  | \$1M<\$3M   | \$3M<\$10     | >\$10M          |
| Schedule    | < 1 Mths | 1 >< 3 Mths | 3 >< 6 Mths | 6 >< 12 Mths  | > 12 Mths       |
| Rating      | <=3      | 3.1-9.49    |             | >=9.5         |                 |

| Current ID | SCC Code | Contract Package                        | FTA Risk Category | Risk Description  | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---|-------------------|---|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| PMOC8d     | 10.04    | City Center Guideway                    | Construction      | Breakdown of specialty equipment/replacements not available locally   |                                 | 2                  | 1               | 3                  | 4                     | 4                 |
| PMOC8f     | 10.04    | Maintenance & Storage Facility Contract | Construction      | Breakdown of specialty equipment/replacements not available locally.  |                                 | 2                  | 1               | 1                  | 2                     | 2                 |
| PMOC12     | 20.02    | Project Wide Stations                   | Construction      | Separate procurement and installation of conveyance devices may create coordination problems in field resulting in schedule impact. |                                 | 1                  | 1               | 1                  | 1                     | 1                 |
| PMOC13     | 20.02    | Project Wide Stations                   | Requirements      | Costs are not allocated in station cost estimates for Art Program.  |                                 | 5                  | 4               | 0                  | 10                    | 10                |
| PMOC2c     | 10.09    | Airport Guideway                        | Construction      | Lower than expected production rate for track construction.   |                                 | 1                  | 2               | 2                  | 2                     | 2                 |
| PMOC2d     | 10.09    | City Center Guideway                    | Construction      | Lower than expected production rate for track construction.   |                                 | 1                  | 2               | 2                  | 2                     | 2                 |
| PMOC2a     | 10.09    | West Oahu/Farrington Highway Guideway   | Construction      | Lower than expected production rate for track construction delays interim opening.  |                                 | 1                  | 2               | 2                  | 2                     | 2                 |
| PMOC2b     | 10.09    | Kamehameha Highway Guideway             | Construction      | Lower than expected production rate for track construction.   |                                 | 1                  | 2               | 2                  | 2                     | 2                 |

# PROJECT RISK REGISTER

Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 > 3 Mths    | 3 > 6 Mths  | 6 > 12 Mths   | > 12 Mths       |
| Rating      | < =3     | 3.1-9.49      |             | > =9.5        |                 |

| Current ID | SCC Code | Contract Package                      | FTA Risk Category | Risk Description   | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|---------------------------------------|-------------------|--|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| PMOC8a     | 10.04    | West Oahu/Farrington Highway Guideway | Construction      | Breakdown of specialty equipment/replacements not available locally  |                                 | 2                  | 1               | 3                  | 4                     | 4                 |
| PMOC26     | 20.02    | Project Wide Stations                 | Design            | Consideration of design changes to reduce station length and platform width may impact guideway structure design / construction.   |                                 | 1                  | 2               | 2                  | 2                     | 2                 |
| PMOC31     | 20.07    | Project Wide                          | Requirements      | Elevators and escalators are a separate contract which may result in coordination issues with other contracts and cause delays.  |                                 | 2                  | 2               | 2                  | 4                     | 4                 |
| PMOC8b     | 10.04    | Kamehameha Highway Guideway           | Construction      | Breakdown of specialty equipment/replacements not available locally  |                                 | 2                  | 1               | 1                  | 2                     | 2                 |
| PMOC22     | 50.01    | Core Systems Contract                 | Market            | Damage may occur to parts during long haul shipping and delay openings.  |                                 | 1                  | 0               | 3                  | 1.5                   | 1.5               |
| PMOC30     | 80.03    | Project wide                          | Requirements      | Grantee has not awarded contracts for the Cultural Resources (Kako'o) and a Job Order Contractor for Misc Construction Work. The Contract Packaging Plan states this work will be funded with contingency but needs to be part of contract packaging plan. |                                 | 2                  | 3               | 3                  | 6                     | 6                 |
| PMOC8      | 10.04    | Project wide                          | Construction      | Breakdown of specialty equipment/replacements not available locally  |                                 | 2                  | 1               | 3                  | 4                     | 4                 |

# PROJECT RISK REGISTER

## Honolulu High-Capacity Transit Corridor Project

Date Issue: August 2011

Rev. 6

Note: Project Wide risks are evaluated both at the Project Wide level and by contract. Therefore, what may seem as repetition are actually risks as applicable to each contract.

| Legend      | Low (1)  | Med (2)       | High (3)    | Very High (4) | Significant (5) |
|-------------|----------|---------------|-------------|---------------|-----------------|
| Probability | < 10%    | 10% < 50%     | > 50%       | 75%           | > 90%           |
| Cost        | < \$250K | \$250K < \$1M | \$1M < \$3M | \$3M < \$10M  | > \$10M         |
| Schedule    | < 1 Mths | 1 > 3 Mths    | 3 > 6 Mths  | 6 > 12 Mths   | > 12 Mths       |
| Rating      | <= 3     | 3.1-9.49      |             | >= 9.5        |                 |

| Current ID | SCC Code | Contract Package      | FTA Risk Category | Risk Description  | Most Current Notes and Comments | Probability Rating | Cost Impact (A) | Schedule Delay (B) | Risk Rating %x(A+B)/2 | Prior Risk Rating |
|------------|----------|-----------------------|-------------------|---|---------------------------------|--------------------|-----------------|--------------------|-----------------------|-------------------|
| PMOC19     | 50.05    | Core Systems Contract | Design            | Managing technology advances in sub-system components throughout the eight-year construction and 10-year O&M program will be difficult. |                                 | 2                  | 1               | 1                  | 2                     | 2                 |
| PMOC5      | 20.02    | Project Wide Stations | Design            | Comprehensive station design reveals need for increased number or size of guideway piers in station areas.                              |                                 | 1                  | 5               | 1                  | 3                     | 3                 |
| PMOC2      | 10.09    | Project wide          | Construction      | Lower than expected production rate for track construction.   |                                 | 1                  | 2               | 2                  | 2                     | 2                 |